

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Capacity addition to seed storage" (Big work)										Annexure-3				
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost (Rs.)	Approved Rate by MSSCL Committee	Value of Contract (Rs.)	Time limit as per Agreemt.	Present Status	Total Amount paid (Rs.)	Amount paid during the year 2011-12(Rs.)	Amount paid during the year 2012-13 (Rs.)	Amount paid during the year 2013-14 (Rs.)	Amount paid during the year 2014-15 (Rs.)	Amount paid during the year 2015-16 (Rs.)
Financial Year 11-12														
	A) Const. Of Godown ,road work , surface drain, & Ele. to godown at SPP MIDC Shirampur	Ahmednagar	Shri. Arde Electrical Ahmednagar	6515000	3.5% Below	6286975	10 Months from 15/02/2012	Work Completed	6086946	117745	1068057	2282653	2618491	0
	B) Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Shirampur, Dist. Khandala.	Ahmednagar	M. S. Choukhande, Akola.	1217948	At par 12,17,948	1217948	41465	-	1428457	0	0	1428457	0	0
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								40318	0	0	0	40318	0
1	Dist. Ahmednagar			7732948		7504923	41465		7555721	117745	1068057	3711110	2658809	
	Construction of Godown, WBM road and electrification at vegetable plant MIDC Akola.	Akola	A.M. Kothari, Akola	8875000	1.99% Above	9051612	10 Months from 14/02/2012	Work Completed	7610459	162623	7427369	20467	0	0
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								49219				49219	
2	Akola			8875000		9051612			7659678	162623	7427369	20467	49219	0
	Const of godown ,office bldg., c/wall,chaink link fencing,toilet block ,fire hydrent system,wbm road,& ele work at SPP Dondaiche Distt Dhule	Dhule	Shri Sadguru Const Co.Akola	12231116	7.57% below	11305221	12 Months from dt 26/09/11	Work Completed	9347954	3159136	6021637	167181	0	0
3	Dhule			12231116		11305221			9347954	3159136	6021637	167181	0	0
	Const of godown ,wbm road ,fire hydrent system,& other work at SPP Dhanegaon, Nanded.	Nanded	Shri R.G. Deshmukh Parbhani.	11595664	5.86% below	10916158	12 Month from 23/09/11	Work Completed	10366480	1478976	6868062	2019442	0	0
4	Nanded			11595664		10916158			10366480	1478976	6868062	2019442	0	0
	A) Construction of Godown, Office Building, Toilet Block, Compound wall, WBM road, Electrification at Yeotmal.	Yeotmal	M/S P.B. Deshmukh, Nagpur	13685500	11.80% Below	12070611	12 Months from 22/09/2011	Work Completed	11569677	3916408	7631608	21661	0	0
	B) Construction of platform (instrucrtual steel) for machinery Installation and Electerification etc. at Yeotmal.	Yeotmal	M.S. Choukhande, Akola.	484260	At Par	484260	35 days work order dtd. 16-9-2013	Work Completed	312412	0	0	312412	0	0
5	Yeotmal			14169760		12554871	0	0	11882089	3916408	7631608	334073	0	0
A			Total Rs.	43008824		40416627			46811922	8834888	29016733	6252273	2708028	0

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Capacity addition to seed storage"														Annexure-3	
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	0	
Financial Year 12-13														0	
	A) Construction of godown plant building WBM road, BBM road Hot mix hot laid road & electric works at SPP, MSSCL, Jalna	Jalna	M/S Saikrushna Construction, A'Nagar	16168864	5.59% Below	15265024	12 Months from 20/10/12	Work Completed	13870565	0	3268077	8340142	2262346	0	
	A) Provi. And fixing prepainted Galvanised Iron sheet PPGI 80 mm thicknes to roof and wall cladding and assos. 63 mm thickness etc at MSSCL SPP, Jalna.	Jalna	M.D. Parekh, Akola.	1535460	11.31% above	1709121	60 days work order dtd 17-9-13 17/09/2013	Work Completed	1661457	0	0	1661457	0	0	
	B) Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Jalna.	Jalna	Sai Krishna Construction Aurangabad.	1308141	At par 1308141	13,08,141	30 days work order dtd 5-10-13	Work Completed	1163495	0	0	629298	534197	0	
1	Jalna			19012465	0	16974145	0	0	16695517	0	3268077	10630897	2796543	0	
	A) Construction of Godown, Low grade shed, WBM road, office building at 1st floor & Electrification at MSSCL Washim.	Washim	M/S Chiddarwar Constructions, Yeotmal	17833413	4.99% Above	18723300	12 Months from 17/1/13	Work Completed	16602957	0	2554714	12632310	1415933	0	
2	Washim			17833413		18723300			16602957	0	2554714	12632310	1415933		
	Total year wise		Total Rs.	36845878	0	35697445	0	0	33298474	0	5822791	23263207	4212476	0	
B Financial Year 2013-14														0	
	B) Provi. And fixing prepainted Galvanised Iron sheet PPGI 80 mm thicknes to roof and wall cladding and assos. 63 mm thickness at MSSCL, SPP Washim.	Washim	M.D. Parekh, Akola.	1976755	11.31% above	2200326	60 days work order dtd 17-9-13 17/09/2013	-	2229310	0	0	2229310	0	0	
	C) Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Washim.	Washim	Manohar P. Gawande.	587626	4.25% below	562654	30 days work dtd 9-10-13	-	426354	0	0	426354	0	0	
1	Washim			75077085	0	75907025	0	0	2655664	0	0	2655664	0	0	
2	Shreyas Engineering, Pune (Hingoli & Latur)								14322	0	0	14322	0	0	
3	M/S J.G. Kabra, Architecture, Akola. SPP Parbhani		J.G.Kabra, Akola	-	-	-	-	-	34776	0	0	34776	0	0	
C	Total year wise 13 -14			77641466		78670005			2704762	0	0	2704762	0	0	
Grand Total fr. 2011 to 13 (A+B+C)				157496168		154784077			82815158	8834888	34839524	32220242	6920504	0	
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost (Rs.)	Approved Rate by MSSCL	Value of Contract (Rs.)	Time limit as per Agreemt.	Present Status	Total Amount paid (Rs.)	Amount paid during the year 2011-12(Rs.)	Amount paid during the year 2012-13 (Rs.)	Amount paid during the year 2013-14 (Rs.)	Amount paid during the year 2014-15 (Rs.)	Amount paid during the year 2015-16 (Rs.)	

Big Project 2014 -15													0	
	Construction of Godowns, plant building & electrification other ancillary work at MIDC plot No. - E - 10 , Laturli Dist.- Latur.	Latur	Shri .Sunil Billapatte"Sai Krishna Construction"B-19, Nath Nagar, behind Sindhicolony,	36,307,000	1.91 % Above	37,000,000	12 Months from the work order Dtd. 25-08-2014	Work in progress	34205120	0	0	0	13414441	20790679
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								1768028				1236034	531994
1	Latur								35973148	0	0	0	14650475	21322673
	Construction of Godowns, plant building & other ancillary work at MIDC plot No. - C - 16 , Hingoli Dist.- Hingoli	Hingoli	Shri. R. G. Deshmukh Govt. Civil Contractor "Suyog"Ahirwad Nagar,Parbhani	38,978,858	1.00 % Below	38589070	15 months from the work order Dtd. 25 -9-2014	Work In Progress.	35852766	0	0	0	15694849	20157917
	Supply and Erecting 100 KVA DP Transformer on RSJ pole at Mahabeej, Plot C- 16 Hingoli.	Hingoli	Jay nandini Electrical	235,468	6.00 % Below	221340		work completed	192110	0	0	0	192110	0
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								1469673				1460683	8990
2	Hingoli			39,214,326		38,810,410			37505559	0	0	0	17,347,642	20,157,917
	Construction of Seed storage godown, Other ancillary work at SPP Chikhali	Buldhana	Shri Rajendra Ukharda Kale	8147471	6.01% Below	7657808								4134695
	Construction of Seed storage godown, WBM road & Other ancillary work at SPP , MSSCL Khamgaon, Dist. Buldana	Buldhana	Padmalaya Construction, Atul Baheti	9574807/-	1.95 % Below	9,388,098		Work in progress	7,233,668	0	0	0	2,474,452	4759216
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges												768,781	120691
3	Buldhana								12,137,144	0	0	0	3,243,233	8,893,911
	Construction of Seed storage godown, WBM road, Electrification & Other ancillary work at SPP , MSSCL MIDC Plot No. 55, Satpur , Nashik	Nashik	Shri Atul S. Adavakar"Sanjivane Infra"Govt. Contractor Office No.01, Nashik	8,279,422	At par	8,279,422	7 Months from the work order Dtd. 9/9/2014	Work Completed	8458285	0	0	0	6973868	1484417
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								326200				326200	
4	Nashik			8,279,422		8,279,422			8784485	0	0	0	7300068	1484417

Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost (Rs.)	Approved Rate by MSSCL Committee	Value of Contract (Rs.)	Time limit as per Agreement.	Present Status	Total Amount paid (Rs.)	Amount paid during the year 2011-12(Rs.)	Amount paid during the year 2012-13 (Rs.)	Amount paid during the year 2013-14 (Rs.)	Amount paid during the year 2014-15 (Rs.)	Amount paid during the year 2015-16 (Rs.)
	Seed Processing Plant and storage godown security cabin, compound wall, toilet block, WBM road, cross drainage, fire hydrant system, water conservation and electrification in MIDC Bhusawal District Jalgaon	Jalgaon		2,11,00,000										0
	Construction of Seed storage godown chain link fencing , WBM road & Other ancillary work at SPP , MSSCL MIDCL, Pachora Dist. Jalgaon .	Jalgaon	Shri Atul S. Adavakar"Sanjivane e Infra"Govt. Contractor Office	6,459,386	1.00 % Below	6,394,792	6 Months from the work order Dtd. 9-9-2014	Work Completed	6941179	0	0	0	5215194	1725985
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								1643867			540343	540343	563181
5	Jalgaon								8585046	0	0	540343	5755537	2289166
	Construction of Seed storage godown chain link fencing , WBM road Electrification& Other ancillary work at SPP , MSSCL MIDCL, Plot No. - A - 30, Daryapur Dist. Amaravati .	Amaravati	Yogesh Kabir Surve, Govt Contractor	7066581	1.00 % Below	6995915	120 days 15/05/2015	Work in progress	2820918	0	0			2820918
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								123607				123607	
6	Amaravati								2944525	0	0	0	123607	2820918
	Construction of Seed storage godown chain link fencing , WBM road Electrical & Other ancillary work at SPP , MSSCL MIDCL, Plot No. - B-10, Akot, Dist - Akola	Akola	Shri Shyam B. Mahore, Akot	0		65 Lakh		Work Completed	6258913	0	0	0	2991292	3267621
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								438142				423791	14351
7	Akola								6697055	0	0	0	3415083	3281972
	Construction of low grade shed & concrete Platform at MSSCL, Ashta Dist - Sangli.	Sangli	M/s Gayatri Construction C/o Govind Dhanaraj	2,983,000	1.62 % below	2,934,675	4 Months from the work order Dtd. 25-8-2014	Work Completed	3471650	0	0		3239655	231995
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								70719				70719	
8	Sangli								3542369	0	0	0	3310374	231995
	Seed storage godown (800 sq.m.) and WBM road,Electrification in MIDC Washim.	Washim	Shri .Sunil Billapatte"Sai Krishna Construction"R-19	62.00 Lakh		96.00 Lakh			7936900				4377696	3559204
	Architect consultancy fees, material testing charges, land development charges paid to MIDC and other associated charges								247305				245805	1500
	Washim								8184205	0	0	0	4623501	3560704
	TOTAL								124,353,536	0	0	540,343	59,769,520	64,043,673
	Financial Year 2015-16													
	Provision of glass cabinet for showcasing national award &		Vivek K.Tale Akola	107961	5% Above	113359	30 days		107821					107821
	Supply & fixing of 25 mm diameter underground (1") GLB Glass		Sayad Aziz Sayad Kacam Shioni	47045	15.50% Below	39753	30 days		34103					34103
	Supply & fixing of 25 mm diameter underground (1") GLB Glass		Sayad Aziz Sayad Kacam Shioni	103210	15.50 % Below	87212	40 days							84766
	Providing area lighting at R&D Shioni Akola		Synwell Electra Akola	175975	13.51% Below	152201	30 days							
	Supply and instalation of solar lights available existing 6.0 meter		Soyo System Jalgaon	90000	19.50% Below	75450	30 days							72458

	Providing lights on HO Building name board painted on over head		Synwell Electra Akola	19773	At Par	19773	7 Days						19773	
	TOTAL												318921	
9	M/S J.G. Kabra, Architecture, Akola. For Dhanegaon Work	Nanded	J.G. Kabra, Akola	-	-	-	-	Work Completed	47901	0	0	0	47901	0
10	Executaive and quality control								20500	-	-	-	20500	0
	Total yr wise and pg wise			156,494,898		165,038,700			207,015,673	8,834,888	34,839,524	32,220,242	66,758,425	64,362,594
	Total of Major works			₹ 313,991,066		₹ 319,822,777			₹ 207,015,673			2014 onwards	59,769,520	

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"								Annexure-4						
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	Amount paid during the year 2015-16
A) Financial Year 11-12														
1	Constructon of shed on open platform at SPP MSSCL, Erandol	Jalgaon	Shri Jamir Khan, Akola	467849	7% Above	500598	3 Months	Work Completed SD Refunded	552278	552278	0	0	0	
2	Special repairs work to finished, Erandol, Jalgaon	Jalgaon	Kamal Construction	707227	5% Below	671866	2 Months	Work Completed SD	534657	433084	101573	0	0	
Jalgaon									1086935	985362	101573	0	0	0
3	Repair works of Poly house and shed , MBC telankhedi, Nagpur	Nagpur	Deep Enterprises and const, Nagpur	399726	11% Below	355756	2 Month	Work Completed SD Refunded	361842	361842	0	0	0	
4	Construction of underground water storage tank for MBC , Nagpur	Nagpur	Shri. Anil Ikhankar, Nagpur	70200	3% Above	72306	1 Month	Work Completed SD Refunded	71118	71118	0	0	0	
5	Shifring and re-erecting shed house MBC telankhedi, Nagpur	Nagpur	Samudree Engineering	57723	At Par	57723	1 Month	Work Completed SD Refunded	38919	38919	0	0	0	
6	Shifting and re-erecting shed net house, Nagpur	Nagpur	Samudree Engineering	110489	At Par	110489	1 Month	Work Completed SD Refunded	99978	99978	0	0	0	
7	Renovation of Old plant building and renovation of godown roof at Butibori (Nagpur)	Nagpur	Shri Anil Ikhankar, Nagpur	131242	4% Below	125992	1 Month from 1/08/11	Work Completed SD remaining	127765	127765	0	0	0	
8	Estimate of Construction of UCR wall for closing Gap below plinth beam at SPP Butibori, Dist Nagpur.	Nagpur	Shri Dinesh M. Mohod, Amravati	156003	2% Below	152883	75 Days From 16/11/2011	Work not completed properly as per	152626	152626	0	0	0	
9	Construction and renovation of office building at SPP Telankhedi, Nagpur	Nagpur	Shri P. B. Deshmukh	493906	5.11% Below	468667	60 Days from 7/10/11	Work Completed SD remaining	448368	294627	153741	0	0	
Nagpur				1419289		1343816			1300616	1146875	153741	0	0	
									2387551	2132237	255314	0	0	

Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	Amount paid during the year 2015-16
10	Construction of Compound wall at SPP Shivani (Akola)	Akola	Shri Syed Ajj Kasam, Akola	81127	0.5% Below	80312	30 days 15/07/11	Work Completed SD	78708	78708	0	0	0	
11	Renovation to R&D Unit Shivani Akola.	Akola	Shri M.S. Chowkhande	236935	13.75% Below	204356	45 Days from 7/12/11	Work Completed SD	243203	243203	0	0	0	
12	Construction of collapsed compound wall, shivni, Akola	Akola	Sayyad Ajj	178032	20.02% Below	142390	2 Month	Work Completed SD Refunded	118827	118827	0	0	0	
13	Construction of compound wall at SPP shivni Akola	Akola	Shri Ajj Kasam,	629104		498879		Work Completed	478127	478127	0	0	0	
14	Providing and fixing HDPE water storage tank, Shivini, Akola	Akola	Shri Yashpal. D Sharma	96800	18.2% Below	79173	10 Days	Work Completed SD Refunded	79173	79173	0	0	0	
15	Providing and applying apex emulsion paint for HO Akola	Akola	Y.D Sharma	425406	21% Below	336071	45 Days	Work Completed SD Refunded	290106	290106	0	0	0	
16	Repairs to MS sheet over head gutter, Sheoni,Akola	Akola	Omprakash Sharma	62700	7% Below	58311	20 Days	Work Completed SD Refunded	48991	48991	0	0	0	
AKOLA				1710104		1399492			1337135	1337135	0	0	0	
17	Special Repairs to godown roof MSSCL Mul Chandrapur	Chandrapur	Shri, Anil Ikhankar	59468	3.90% Above	61787	1 Month	Work Completed SD Refunded	76522	76522	0	0	0	
CHANDRAPUR				59468		61787			76522	76522	0	0	0	
18	Construction of tin shed Godown on existing open platform,Amaraati	Amaravati	Sy.Sohel ahmed Yunus	210088	9.7%below	190432		Work Completed	188887	188887				
19	Special repair works to Godown AC sheet Tapovan,, Amravati	Amravati	Shri S.H Manyri, Amravati	91522	At PAr	91522	10 Days	Work Completed SD Refunded	91045	91045	0	0	0	
20	Construction and renovation of office building at SPP Tapovan Amravati	Amravati	Shri Jamir FKhan, Akola	462839	12% Below	407298	75 Days from 05/10/2011	Work Completed SD remaining	199303		199303	0	0	
21	Providing and fixing PPGI sheet roofing , Amravati	Amravati	Shri Rajesh Batra, Amravati	163265	At Par	163265	20 Days	Work Completed SD Refunded	146736	146736	0	0	0	
AMARAVATI				927714		852517			625971	426668	199303	0	0	
22	Flooring repairs and trimix flooring Chikhli, Buldhana	Buldhana	S.H. Mantri, Amravati	843729	9.11% Below	766865	75 Days	Work Completed SD Refunded	706205	706205	0	0	0	
BULDHANA				843729		766865			706205	706205	0	0	0	
TATAL									2745833	2546530	199303	0	0	

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"								Annexure-4						
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
23	Construction of Toilet block SPP Dhoki, Osmanabad	Osmanabad	D.B. Shinde	243129	4.91% below	219035	3 Months	Work Completed SD	201017	201017	0	0	0	
24	Providing repairs and maintainance to AC sheet of godown and plant building SPP dhoki, Osmanabad.	Osmanabad	D.B. Shinde	47937	9.91% Below	43186	One Month	Work Completed SD Refunded	31676	31676	0	0	0	
25	Repairs to rolling shutter and sliding door repairs.. Dhoki, Osmanabad	Osmanabad	D.B. Shinde	256860	9.9% below	231431	Three Months	Work Completed SD Refunded	102350	102350	0	0	0	
26	Repair work to Godown at SPP Dhoki, Osmanabad	Osmanabad	Shri Amol Gorad, Osmanabad	430147	2.9% Below	442621	3 Months from 26/07/11	Work Completed. SD remaining	468423	468423	0	0	0	
OSMANABAD									803466	803466	0	0	0	
27	Spectal repairs to tin shed, Seloo, Wardha	Wardha	Kamal Construction	208289	3.71% Below	200501	45 Days	Work Completed SD Refunded	183170	183170	0	0	0	
28	Construction and renovation of office building at SPP Seloo, Wardha.	Wardha	M/S Kamal Construction	472230	3.75% Below	454521	75 Days from 7/10/11	Work Completed SD remaining	468377	468377	0	0	0	
WARDHA				680519		655022			651547	651547	0	0	0	
29	Renovation of plant Building at SPP Parbhani.	Parbhani	Shri M.D. Parekh	93210	27.95% below	67158	2 Month from 15/06/11	Work Completed SD	64130	64130	0	0	0	
30	Repair to WBM Road at SPP Parbhani.	Parbhani	Shri H.S. Giri, Parbhani	869090	4.5% Below	829980	90 Days From 20/01/11	Work Completed SD	789196	503905	285291	0	0	
31	Renovation to Godown and gin house at SPP Parbhani.	Parbhani	Shri H.S. Giri, Parbhani	405397	14.6% Below	346209	Four Months from 27/09/11	Work Completed SD	340673	340673	0	0	0	
32	Renovation of Godown building Parbhani.	Parbhani	Shri H.S. Giri, Parbhani	486431	12.5% Below	425627	Three Months from 27/09/11	Work Completed SD	441483	441483	0	0	0	
33	Water proofing work and repair works at SPP Parbhani.	Parbhani	Shri M.D. Parekh	753300	27.95% Below	542753	4 Months from 15/06/11	Work Completed. SD remaining	576554	576554	0	0	0	
PARBHANI				2607428		2211727			2212036	1926745	285291	0	0	
				4831345		4344276			3667049	3381758	285291	0	0	

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"										Annexure-4				
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
34	Construction of toilet block at SPP Malkapur Dist- Buldhana.	Buldhana	Shri M.S. Chowkhande	192990	4% Above	200709	2 Months	Work Completed SD remaining	210117	210117	0	0	0	
35	Fire hydrant system supply and installation at Chikhali.	Buldhana	Shri M.S. Chowkhande	451254	17.75% below	371156	60 Days from 7/12/11	Work Completed SD remaining	390899	390899	0	0	0	
BULDHANA				644244		571865			601016	601016	0	0	0	
36	Renovation work of Building at SPP Gadegaon Dist- Bhandara.	Bhandara	Shri Dinesh M. Mohod	107422	2% Below	105274	45 Days from 28/11/11	Work Completed SD remaining	83875	83875	0	0	0	
BHANDARA				107422		105274			83875	83875	0	0	0	
37	Renovation to plant building at MOCICOL, Hingoli.	Hingoli	M/S Deepam Construction	491812	17.5% Below	404806	60 Days from 21/12/11	Work Completed SD remaining	150000	150000	0	0	0	
HINGOLI				491812		404806			150000	150000	0	0	0	
38	Renovation to toilet blocks at SPP Dhanegaon Dist- Nanded	Nanded	M/S Diamond Construction, Parbhani	106226	At PAR	106226	1 Month	Work Completed SD remaining	99706	0	99706	0	0	
39	Providing GI sheet, clading & repairs to SPP Dhanegaon Nanded	Nanded	Quereshi mohammad	373568	21% Below	295114		Work Completed	289435	289435	0	0	0	
NANDED				479794		401340			389141	289435	99706	0	0	
40	Electrical repairs shrirampur, A'nagar	Ahmednagar	OM Sai Electricals, Nagar	35655	10% Above	39221	30 Days	Work Completed SD	39221	39221	0	0	0	
AHMEDNAGAR									39221	39221				
41	Special Electricalworks, Pune	Puine	Sitaram Ingle	50029	10% Above	55032	60Days	Work Completed SD	50300	50300	0	0	0	
42	Repairs of flooring		Shri Ajj Kasam,	22578	At Par	22578		Work Completed	22578	22758	0	0	0	
PUNE				72607		77610			72878	73058	0	0	0	
									1336131	1236605	99706	0	0	
YEARWISE TOTAL			Total Rs. (A)	10044130		8852121			10136564	9297130	839614	0	0	

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"													
Annexure-4													
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15
Financial Year 12-13													
1	Construction of RCC ramp for weigh bridge at SPP Khandala, Dist- A'Nagar.	Ahmednagar	Shri M.S. Chowkhande, Akola	410954	2.5% Below	400680	2 Months	Work Completed	399810	0	399810	0	0
2	Renovation of godown roof at SPP Khandala, Shrirampur.	Ahmednagar	Shri M.S. Chowkhande, Akola	658810	At Par	658810		Work Completed	642311	0	642311	0	0
AHMEDNAGAR				1069764		1059490			1042121	0	1042121	0	0
3	Construction of DM office on ground floor building at SPP Tapovan Amravati.	Amravati	Shri Javed hasan ziyaul, Amravati	1236342	At Par	1223979	Four Mnths from 1/12/12	Work Completed	1157889	0	1138432	19457	0
4	Construction and renovation to office building at SPP Tapovan Amravati.	Amravati	Shri O.R. Sharma, Akola	40395	3% Below	39183	15 Days	Work Completed	28702	0	28702	0	0
5	Fire hydrant System with overhead tank 15000 lit capacity, WBM road at SPP Tapovan Amravati.	Amravati	M/S Samudre Engineering works Wardha.	575784	7% Below	535479	2 Months	Work Completed	523920	0	523920	0	0
6	Providing wiring to office rooms at MSSCL Tapovan Amravati.	Amravati	M/S Sai Electricals	31076	1% below	30765	8 days	Work Completed	26104	0	26104	0	0
7	Providing office wiring at MSSCL, Tapovan, Amravati	Amravati	Yogesh Electricals, Akola	95636	9.9% Below	86168		Work Completed	76506	0	76506	0	0
AMARAVATI				1979233		1915574			1813121	0	1793664	19457	0
8	Filling of Hard murum, Metal and PCC for weigh bridge pit levelling at SPP Shivani, Akola.	Akola	Shri Ajj Kasam,	31324	At Par	31324	5 Days 25/06/12	Work Completed	30332	0	30332	0	0
9	Renovation of Staff quarters at SPP Shivni, Akola.	Akola	Shri Priya Construction	992982	9.01% Below	903514	2 Month from 21/9/12	Work Completed	811231	0	811231	0	0
10	Construction of Compound wall (R& D) Shivani (Akola)	Akola	Shri Syed Ajj Kasam, Akola	993009	20.02% below	794209	3 month	Work Completed	832443	0	832443	0	0
11	Renovation of godown No. 9 tremix flooring at SPP shivni (Akola)	Akola	M/S Ashtavinayak Constructions	510174	17.17% below	422577	2 Month	Work Completed	391545	0	391545	0	0
12	Providing and fixing existing structure of Poly house at SPP Shivni, Akola	Akola	National Engineering Works	81981	10.50% Below	73373		Work Completed	80398	0	80398	0	0
13	Plantation of teak tree at vegetable plant MIDC Akola	Akola	Dilasa Bahu udeshiyia, Akola.	77538	10/- per Plant	60000		Work Completed	60000	0	60000	0	0
14	Providing repairs to AC sheet roof of godown at SPP Shivni, Akola	Akola	Sy.Ajj Sy. Kasam, Shivani, Akola	14118	At Par	14118		Work Completed	14118	0	14118	0	0
AKOLA				2701126		2299115			2220067	0	2220067	0	0

Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
15	Fabrication of Steel platform for Machinery installation at SPP Chikhali, Buldhana.	Buldhana	Shri M.S. Chowkhande, Akola	1413747	At par	1413747	45 days	Work Completed	1458685	0	1458685	0	0	
16	Construction of Ramp for weighbridge SPP MSSCL, Chikhali	Buldhana	Shri Binal. P. Seth, Akola	373060	5.5% Below	352542	30 Days	Work Completed	324838	0	324838	0	0	
BULDHANA				1786807		1766289			1783523	0	1783523	0	0	
17	Repairs to front porch at Admin building MSSCL, Parbhani.	Parbhani	Shri S.U.Kadam, Parbhani	49397	0.5% Below	49150	30 Days	Work Completed	48364	0	48364	0	0	
18	Electrical Installation at SPP MSSCL, Parbhani.	Parbhani	M/S Omkar Electricals, Parbhani	42682	At Par	42682	45 Days	Work Completed	42682	0	42682	0	0	
19	Repairs to godown roof of Processing hall gate No. 2 at MSSCL Parbhani	Parbhani	M/S Diamond Construction, Parbhani	81192	5% Above	85252	Three Week from 9/5/12	Work Completed	70452	0	70452	0	0	
20	Providing trimix concrete flooring for Godown no. 9 & 11 at MSSCL, Parbhani.	Parbhani	Shri Deepak B. Ashtikar, Parbhani	983334	20% Below	786668	3 Months fom 29/10/12	Work Completed	785922	0	785922	0	0	
21	Electrical Works, Parbhani	Parbhani	S Electrical Services, Akola	101415	16.1% Below	85087		Work Completed	79100	0		79100	0	
PARBHANI				1258020		1048839			1026520	0	947420	79100	0	
22	Renovation of Godown at SPP MIDC Jalna	Jalna	Shri Sambhaji Sirsat, Jalna	48541	5% Below	46114	25 Days from 16/10/12	Work Completed	26083	0	26083	0	0	
23	Construction of Ramp for weighbridge SPP MSSCL, Jalna.	Jalna	Shri Sambhaji Sirsat, Jalna	427103	15% Below	363037	30 Days	Work Completed	352736	0	352736	0	0	
JALNA				475644		409151			378819	0	378819	0	0	
				9270594	0	8498458	0	0	8264171	0	8165614	98557	0	0

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"													
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Annexure-4				
									Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15
24	Shifting of Electrical Overhead lines from construction sites Dhanegaon, Nanded.	Nanded	Shri Gajana nElectricals, Akola	162327	8% Below	149342	1 Months	Work Completed	159718	0	159718	0	0
NANDED				162327		149342			159718	0	159718	0	0
25	Special repair to roof godown at Butibori, Nagpur	Nagpur	M/S Samudre Engineering works Wardha	315220	2% Above	245024	20 Days	Work Completed	153592	0	153592	0	0
26	Electrical Works, MSSC Nagpur	Nagpur	Patel Engineers, Nagpur.	140582	At PAR	140582		Work Completed	107370	0	0	107370	0
27	Providing chainlink fencing to backside area of MBC and repairs to toilet block at MBC, Telankhedi Nagpur	Nagpur	Denesh mohod , Amravati	370923	10% below	333830		Work Completed	171504	0	171504	0	0
NAGPUR				826725	0	719436	0	0	432466	0	325096	107370	0
28	Special repairs to Mahabeej Quarter Toilet Block & tin Shed Godown at district Manager Satpur, Nashik	Nashik	Shri Amit bhaskar rao Thorat, Nashik	688811	15% Above	792132	60 Days from 03/11/2012	Work Completed	538752	0	354967	183785	0
NASHIK				688811		792132			538752	0	354967	183785	0
29	Renovation of godown and plant building at SPP Seloo, Wardha.	Wardha	Shri Dinesh M Mohod	64660	2% Below	63367	15 Days	Work Completed	62693	0	62693	0	0
30	Construction of CD work at SPP Seloo Wardha	Wardha	Shri Dinesh M. Mohod, Wardha	98857	2% Below	96880	One Month	Work Completed	82716	0	82716	0	0
31	Special Electrical repairs to MSSCL office Seloo, Wardha.	Wardha	Shri Sitaram Ingale	47224	5% Above	47224	45 Days	Work Completed	46472	0	46472	0	0
WARDHA				210741		207471			191881	0	191881	0	0
32	Construction of Approach road WBM for weigh bridge at SPP washim	Washim	Shri Mahendra D Khatol.	169834	17.62% Below	193909	15 Days	Work Completed	212068	0	212068	0	0
WASHIM				169834		193909			212068	0	212068	0	0
				14168924		13247431			1534885	0	1243730	291155	0
			Total Rs. (B)	21373162	0	19412869	0	0	19935620	9297130	10248958	389712	0

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"														Annexure-4	
Sr. No.	Description of work & Location	Description of work & Location	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15		
D/VRP/ RKVY Civil Exp.14-2-2014															
C	Financial Year 13-14														
1	Extension of Godown, renovation of toilet block and lowgrade shed platform at SPP Tapovan, Amravati.	Amravati	Shri Syed Ajj Syed Kasam,Akola	1126563	12.5% Below	985743	60 days work order dtd 27-05-13	Work Completed	937441	0	0	722929	214512		
2	Special repairs to Godown roof at SPP Tapovan	Amravati	R.S. Batra	74970	At Par	74970	10 days work order dtd 19-7-	Work Completed	53908	0	0	53908	0		
3	Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Tapowan, Dist. Amravati.	Amravati	Ajay Industries Plot, No. C-3 MIDC area, Amravati.	795821	At par 795821	795821	30 days work order dtd. 09-10-13	Work Completed	599883	0	0	599883	0		
4	Supply & Installation of HT (11KV) line, 100 KVA (11kv/440v) Copper Transformer and 120 Sq.mm. X 3.5 crore Alluminium armored cable etc at MSSCL, Amravati.	Amravati	Vihar Electricals & services, Dabiki Rd., Akola.	587578	20.89% Below 464832	464832	30 days work order dtd 9-12-13	Work Completed	384521	0	0	384521	0		
AMARAVATI				2584932		2321366		0	1975753	0	0	1761241	214512		
6	Providing HDPE tank with structural steel platform at Shivni, Akola	Akola	O.R Sharma	329129	10% Below	296216	Work Completed	Work Completed	275826	0	0	275826	0		
7	Providing wicket gate at Shivni Akola	Akola	O.R Sharma	14789	At Par	14789	Work Completed	Work Completed	12026	0	0	12026	0		
8	Repairs to rolling shutter SPP Shivni, Akola	Akola	O.R Sharma	155760	7% Above	166663	Work Completed	Work Completed	154609	0	0	154609	0		
9	Const of plat form in struct steel with civil work for machinery including install. And machinery Electrification at God. No. 2 Shivani, Akola.	Akola	Raja Engineer, Akola.	1318731	10.23% below	1183825	41343	Work Completed	1030677	0	0	1030677	0		
10	Const of plat form in struct. steel with civil work for machinery including install. And machinery Electrification at God. No. 10 Shivani, Akola.	Akola	Raja Engineer, Akola.	662296	8.89% below	603618	30 days work order dtd 03-10-13	Work Completed	381975	0	0	381975	0		
AKOLA				2480705		2265111			1855113	0	0	1855113	0		
11	Construction of Increased height of existing Wall Compound, MIDC SPP Khandala, Shirampur.	Ahmednagar	Shri M.S. Chowkhande	420172	1.5% Below	413869	60 Days work completed on 19-7-13	Work Completed	410942	0	0	410942	0		
12	Electrical Works, Shirampur, Khandala	Ahmednagar	S Electrical Services, Akola	83040	9.1% Below	75483	45 days work completed on 24-7-13	Work Completed	78063	0	0	78063	0		
AHMEDNAGAR				503212		489352			489005	0	0	489005	0		
13	Removing green house strutct. From Satpur and Installation at MSSCL Khamgaon.	Buldhana	Ravindra S. Ghatol, Akola	139568	15% below	118632	60 days work order dtd. 27-09-13	Work Completed	106639	0	0	106639	0		
14	Const of plat form in struct steel with civil work for machinery including install. And machinery Electrification at Malkapur.	Buldhana	Deepak R. Chambhare, Malkapur.	717780	12% below	631646	30 days work order dtd 01-10-13	Work Completed	409493	0	0	409493	0		
15	Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Khamgaon, Dist Buldana.	Buldhana	Ravindra S. Ghatol.	273713	5% below 225827	225827	30 days work order dtd 19-11-13	Work Completed	186224	0	0	186224	0		
16	Suply & Installation of HT11 kv line 100 lv 1440v cpper Tranformer aand 70 Sq.mm. X 3.5 Allumiium armored cable etc. at malkapur.	Buldhana	Deshmukh Engineers & Contr.	440229	464832 24.90% below	464832	30 days work order dtd 12-12-13	Work Completed	328793	0	0	328793	0		

17	Providing Tremix Flooring and repairs to rolling shutter at SPP Malkapur.	Buldhana	M/S Chowkhande, Akola	2126416	10.57% Below	1901654	60 Days Work order dtd 03-6-13	Work Completed	1908961	0	0	1908961	0	
18	Construction of Compound wall at MSSCL, SPP, Khamgaon, Dist. Buldana.	Buldhana	Mahendra D. Khatal, Nagar Parishid Colony, Akola.	967658	8,00,156 17.31% below	800156	60 days work order dtd. 31-12-13	Work Completed	757619	0	0	157877	599742	
19	Providing and Filling Hard Murum for levelling at SPP Khamgaon, Dist. Buldhana	Buldhana	Ravindra S. Gaghatal, Kapila Nagar, Datta Colony, Gorakshan	75582	71,803 5% below	71803	20 days	Work Completed	69839	0	0	69839	0	
20	Construction of WBM & BBM ROAD AT msscl, MSSCL, SPP, Chikhali, Dist. Buldana.	Buldhana	M/S Dilip Mahadeo Shirbhate, SBI Colony No. 3, Akola.	1205959	6.49 % below	1127692	2 months	Work Completed	190896	0	0	190896	0	
BULDHANA				5946905	0	5342242	0	0	3958464	0	0	3358722	599742	
21	Construction of shed toilet block shetkari Niwas at Gadegaon, Dist. Bhandara.	Bhandara	Arvind Vanjari Bhandara.	1373436	At Par	1373436	90 days work order dtd 29-8-13	Work Completed	1168062	0	0	1168062	0	
BHANDARA				1373436		1373436			1168062	0	0	1168062	0	
				2445317		2395166			17724732	0	0	8632143	1628508	0

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"									Annexure-4					
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
22	Replacement of PPGI Shet in place of A.C. Sheet at SPP. MSSCL. Mul Dist. Chandrapur	Chandrapur	Anil T. Ikhankar, Civil Contractor, Nagpurr.	1443354	1573255 %9 above	1573255	75 days work order dtd. 29-12-13	Work Completed	1533906	0	0	1533906	0	
CHANDRAPUR				1443354		1573255		0	1533906	0	0	1533906	0	
23	Repairs to Godown Roof at MIDC SPP Jalna.	Jalna	Shri Binal P. Seth, Akola	37392	5.10% Below	35492	20 Days work completed on 7-6-	Work Completed	35477	0	0	35477	0	
24	Replacement of HDPE tank SPP Jalna	Jalna	Binal P. Seth	90000	2.25% Below	87975	30 Days work completed on 8-8-2013	Work Completed	87975	0	0	87975	0	
JALNA				127392		123467			123452	0	0	123452	0	
25	Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Erandol, dist. Jalgaon.	Jalgaon	Yogesh P. Talele, Civil Contractor, Bhusawal.	651385	9% below 592760	592760	30 day work order dtd 9-10-13	Work Completed	489226	0	0	489226	0	
JALGAON				651385	0	592760	0	0	489226	0	0	489226	0	
26	Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Latur.	Latur	Shri Binal P. Seth, Akola	789093	At par 789093	789093	30 days work order dtd. 9-10-13	Work Completed	665588	0	0	665588	0	
LATUR				789093		789093			665588	0	0	665588	0	
27	For repairs to shed net house at MSSCL, MBC, Nagpur	Nagpur	Priya Construction, Hingoli.	112740	5% below	107103	Work Completed	Work Completed	102387	0	0	102387	0	
28	Providing Chain link fencing at back side area MBC Nagpur.	Nagpur	Shri Ikhankar.	180364	13.99% Above	198400	45 days work completed 7-8-13	Work Completed	212911	0	0	212911	0	
29	Providing Electrical repairs at MSSCL, MBC, Nagpur.	Nagpur	S. Electrical service, Akola.	114425	At Par 114425	114425	45 days - work completed 31-10-2013	Work Completed	112577	0	0	112577	0	
30	Providing special repairs to Godown A.C. sheet roof at MSSCL, SPP, Butibori.	Nagpur	Anil T. Ikhankar, Civil Contractor, Nagpurr.	70360	At par 70360	70360	22/11/2013	Work Completed	70360	0	0	70360	0	
NAGPUR				477889		490288			498235	0	0	498235	0	

Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreement.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
31	Providing and fixing Chain link fencing at SPP, MSSCL, Dhanegaon, Nanded.	Nanded	M/S Priya Construction, Daregaon	662704	11.01% below	589740	45 Days work completed on 24-7-2013	Work Completed	579227	0	0	579227	0	
NANDED				662704		589740			579227	0	0	579227	0	
32	Const of plat form in struct. steel with civil work for machinery including install. And machinery Elect. to MSSCL, SPP Satana, Dist. Nashik.	Nashik	Yogesh P. Talele, Civil Contractor, Bhusawal.	366168	At par 366168	366168	30 days work order dtd 19-11-13	Work Completed	191658	0	0	191658	0	
33	Miscellaneous work in Plant Premises at SPP Satana, Dist- Nashik.	Nashik	Shri Sanjay S Wagh	383073	3% Below	371581	60 Days from 26/10/2012	Work Completed	0	0		251747	0	
NASHIK				749241		737749			191658	0	0	443405	0	
34	Providing repairs to side corner floor at plant building alongwith godown doors at SPP Dhoki Dist: Osmanabad.	Osmanabad	Shri Sureshji Khujawar, Osmanabad	925640	11.13 % below	822616	45 days	Work Completed	736939	0	0	736939	0	
OSMANABAD				925640		822616			736939	0	0	736939	0	
35	Construction of lowgrade Godown over existing drawing platform with self supported roof at SPP, MSSCL, Parbhani.	Parbhani	M/s Trapathi & Co., Tripathi Sadan, Shivaneri Nagar, Pedgaon Road, Parbhani.	4693320	5% below 4693320	4458654	Eight Month work order dtd 17-12-13	Work Completed	1968589	0	0	820172	1148417	2150563
36	Providing drinking water arrangement at MSSCL, Parbhani.	Parbhani	M/s Trapathi & Co., Tripathi Sadan, Shivaneri Nagar, Parbhani.	42198	6% below 39666	39666	One Month Work order dated 17-10-2012	Work Completed	39648	0	0	39648	0	
37	Repairs to MS Sliding Door at SPP Parbhani.	Parbhani	Shri. Deepak B. Ashtikar	97486	1% Below	96511	30 Days work completed on 19-7-13	Work Completed	93859	0	0	93859	0	
38	Supply erection and commi. 11 KV compact indoor cubical CTPT unit (ct Ratio 20/25 PT Ration 11 /110V Class 0.5 and accessories with required approval from EI at MSSCL, Parbhani.	Parbhani	Aditya Powar Elect. & IIT tech. Ist galli, Gatrinagaar, Kaulkhed, Akola.	267787	3.20% below 259218	259218	up to 31-12-20013 from work order dtd. 30-11-2013	Work Completed	249755	0	0	249755	0	
39	Providing new servage pipe and water supply Management to staff quarter and office building at SPP Parbhani.	Parbhani	Prince construction, Parbhani.	652214	20% below 521771	521771	four months work order dtd. 18-11-13	Work Completed	441002	0	0	441002	0	
40	Providing and fixing rolling shutter to Godown at MSSCL, SPP, Parbhani.	Parbhani	Prince construction, Parbhani.	134724	17% below 111821	111821	2.5 month work order dtd. 26-11-2013	Work Completed	110346	0	0	110346	0	
41	Providing repairs and colouring to staff quarter at SPP, MSSCL, Parbhani.	Parbhani	Pratibha Construction, Parbhani.	402988	16.10 % below 388107	388107	3 Month work order dtd. 20-11-2013	Work Completed	0	0	0	0	222790	
42	Providing repairs to AC sheets roof and other minor repairs of godown at SPP MSSCL Parbhani.	Parbhani	M/S Mohd. Ismal Mohd. Ibrahim Darga Road, Parbhani	377077	15 % below	329015	3 months	Work Completed	222033	0	0	0	222033	
PARBHANI				6667794		6204763			3125232	0	0	1754782	1593240	
				18321190	0	17642699	0	0	12761694	0	0	11894738	1593240	2150563

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"								Annexure-4						
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
43	Providing repairs to AC Sheet roof and Godown and Plant Building with Toilet Block at SPP, Ashta, Dist- Sangli	Sangli	M/S Priya Construction, Daregaon	245024	3.01% Below	237649	30 Days work completed on 27-6-13	Work Completed	225035	0	0	225035	0	
44	Repairs and maintainence to Sliding door Ashta	Sangli	Binal Seth	190589	3.99% Above	198194	Work Completed	Work Completed	209066	0	0	209066	0	
45	Construction of Compound wall at SPP Ashta Sangli	Sangli	Binal Seth	294473	3.99% Above	306222	Work Completed	Work Completed	304882	0	0	304882	0	
SANGLI				730086		742065			738983	0	0	738983	0	
46	Construction of lowgrade shed platform storage of raw seed at SPP Selu Dist Wardha.	Wardha	M/S Yashwant Construction, Akola	309623	9% Below	281757	30 Days From 11/02/2013	Work Completed	0	0		237093	0	
47	Replacement of PPGI Sheet in place of AC sheet godown & Processing hall at SPP Selu, Wardha.	Wardha	Shri Dinesh Rambhaji Choure, Amravati	1438183	0.5% Below	1430992	45 days work orded dtd. 18-4-13	Work Completed	1266087	0	0	1266087	0	
WARDHA				1747806		1712749			1266087	0	0	1503180	0	
48	Supply & Installatio of HT 11 KV line 63 KVA copper Transfomer at MSSCL, SPP, Yeotmal.	Yeotmal	Deshmukh Engineers & Contr.Khamgaon	554088	22% below	432189	15 days - work completed 18-11-2013	Work Completed	401750	0	0	401750	0	
YEOTMAL				554088	0	432189	0	0	401750	0	0	401750	0	
				22495454		21100028			65284069			4886076	0	
YEARWISE TOTAL			Total Rs. (C)	28415662	0	26602241	0	0	19796680	0	0	18490528	2407494	2150563
Grand Total A +B +C				59832954	0	54867231	0	0	49868864	9297130	10248958	18490528	2407494	

Statement Showing Details of Civil Work, Value of contract, Amount Paid so far under RKVY "Renovation to seed storage"								Annexure-4						
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost	Approved Rate	Value of Contract	Time limit as per Agreemt.	Present Status	Amount paid	Amount paid during the year 2011-12	Amount paid during the year 2012-13	Amount paid during the year 2013-14	Amount paid during the year 2014-15	
D) Financial Year 14-15														
16	Construction of lean to roof and cabin for Electric Meter at SPP, MSSCL, Tapowan, Amravati.	Amravati	Shri M.S. Choukhande, Ram Nagar, Moreshwar	257375	5.25% below	243862	Two Month from the date of work order i.e. Dtd. 5-6-	Work Completed	231651	0	0	0	231651	
17	Providing and fixing A.C. Sheet, f.r.p. Sheet, Tarfelt plain G.I. Tarplastic of Godown at seed Processing Plant, Mocol, Hingoli.	Amravati	M/s Prince Construction, Kabrabad Plot, Parbhani.	95385	4.90% above.	106023	Twenty five days from date of work order i.e. 5-6-2014.	Work Completed	0	0	0	0	99669	
38	Sy Ajj Kasam final Bill Tapovan Amaravati	Amaravati							0				0	
40	Technical fee of MSSC Akot	Amaravati							0				0	
AMARAVATI				352760		349885			231651	0	0	0	331320	
18	Construction of platform for Gener-ator of size 3.90 x4.99 at Generator room at MSSCL, SPP, Mool, Chandrapur.	Chandrapur	Shri Ravindra S. Ghatol, Civil Contractor, Akola.	52,863	3.71% below	50902	1 Month from the date of work order dtd. 6-6-2014	Work Completed	0	0	0	0	0	
CHANDRAPUR				52,863		50,902			0	0	0	0	0	
19	Supply & Installation of 200 KVA (11 kva/415) copper wound Transformer and DP accessories required approval approval from Electrical Inspector and MSEDCL at Erandol, Dist. Jalgaon.	Jalgaon	Shri Gajanan Electrical, Engineer Colony, Mothi Umari, Akola.	518,802	15.56% below	438076	45 days from the work order dtd. 17-6-2014.	Work Completed	428598	0	0	0	428598	
JALGAON				518,802		438,076			428,598	0	0	0	428,598	
33	Providing repairs and maintainance with colour of office building at MSSCL, MKtg. Yard Pune.	Pune	M.S. Choukhande, Akola.	529,805	7.5% above	569540	fpir month from date of work order	Work Completed	0	0	0	0	0	
PUNE				529,805		569,540			0	0	0	0	0	
35	Mahendra Khatal								0				0	
36	Anant Patil			83868		83868			83868				83868	
37	1st and final RA bill to R.S Ghatol			52061		52061			52061				52061	
39	Arnav Enterprises Battery Purchase			9685		9685			9685				9685	
				145614		145614			145614	0	0	0	145614	
				3054074		2962420			713780818					
YEAR WISE TOTAL			Total Rs (D)	1599844	0	1554017	0	0	905532	0	0	0	905532	0
E) Financial Year 15-16														
Sr. No.	Description of work & Location	District	Name of Contractor.	Estimated Cost (Rs.)	Approved Rate by MSSCL Committee	Value of Contract (Rs.)	Time limit as per Agreemt.	Present Status	Total Amount paid (Rs.)	Amount paid during the year 2011-12(Rs.)	Amount paid during the year 2012-13 (Rs.)	Amount paid during the year 2013-14 (Rs.)	Amount paid during the year 2014-15 (Rs.)	Amount paid during the year 2015-16 (Rs.)
1	Electrical repairs HO Building MSSCL Akola	Amravati	Shri Gajanan Electrical, Engineer Colony, Mothi Umari, Akola	91358	3% below	88617	30 days	Work Completed	94820	0	0	0		94820
AKOLA				91358		88617			94820	0	0	0	0	94820
2	Special repairs to roof sheet, gril for ventilator & other ancillary works at SPP MSSCL Seloo Wardha	Amaravati	M.S. Choukhande, Akola.	1492635	4.5% above	1559804	75 days		0				0	736254
WARDHA				1492635		1559804			0	0	0	0	0	736254
3	Renovation to RM & DM office building at Parbhani		Sahara Construction Parbhani	1692174	15.86% Below	1423795	90 Days							
PARBHANI				1692174		1423795			0	0	0	0	0	0

4	Renovation of main chamber and conference hall of Hon. Add.Chief Secretary (Agril) Mantralaya, Mumbai	Vivek K.Tale Akola	850000	9.80% Above	933300	30 Days							913541
	MUMBAI		850000		933300			0	0	0	0	0	913541
5	Providing waterproofing treatment to terrace slab repairs to alluminium dors and other miscellaneous repairs and colouring to Mahabeej Bio technology Center Telankhedi	Anil T. Ikhankar, Civil Contractor, Nagpurr.	827675	5.50% Below	782153	75 Days							
6	Renovation at office cabin and modular wooden furniture for District Manager and officers staff at Nagpur	Vivek K.Tale Akola	305000	7.99% Above	329370	30 Days							
	NAGPUR		1132675		1111523			0	0	0	0	0	0
	YEAR WISE TOTAL	Total Rs (E)	5258842		5117039			94820	0	0	0	0	1744615
	Total year wise & page wise	A+B+C+D+E	7,750,143		7,553,045			2650147	0	0	0	905,532	1,744,615
	Renovation A	TOTAL	₹ 61,432,798		₹ 56,421,248			₹ 45,244,820	₹ 9,297,130	₹ 10,248,958	₹ 18,490,528	₹ 3,313,026	₹ 3,895,178
	Capacity Addition B	TOTAL						₹ 207,015,673	₹ 8,834,888	₹ 34,839,524	₹ 32,220,242	₹ 66,758,425	64,362,594
		Grand Total(A+B)						₹ 252,260,493	₹ 18,132,018	₹ 45,088,482	₹ 50,710,770	₹ 70,071,451	₹ 68,257,772